

March 2024



Dear Resident,

The City of Mitcham takes this opportunity to provide a civil construction schedule update on the progress of works for Smith-Dorrien, Haig & Hill Streets, Mitcham and Netherby.

Haig Street – Smith-Dorrien Street to Fullarton Road

The following major civil works for Haig Street have been completed: -

- Kerb and water-table on both sides for the entire length,
- North side – 1.5m wide permeable pedestrian footpath, driveway / crossovers and associated pram ramps for the entire length,
- Replacement road surface with asphalt for the entire length,
- Installation of tree inlets.

Civil works schedule to be completed are as follows: -

- Installation of leaky wells in association with tree inlets,
- Installation of new Chinese Pistachio street trees in specific locations.

Smith-Dorrien Street – Kitchener Street to Southern end

The following major civil works for Smith-Dorrien Street have been completed: -

- Upgrade of underground stormwater infrastructure from French Street to Haig Street.

Civil works schedule to commence within Smith-Dorrien Street in Feb. 2024 and conclude in May 2024 include the following: -

- East Side - 1.5m wide permeable pedestrian footpath from French Street to Hill Street including all associated pram ramps,
- Traffic control protuberances at the junction of French Street and intersection of Hill Street,
- Replacement upright barrier kerb and water-table on both sides of the entire length of Smith-Dorrien Street,
- Replacement road pavement and existing speed humps for entire length of Smith-Dorrien Street,
- Installation of tree inlets in association with leaky wells within the nature strip on both sides of Smith-Dorrien Street.

Hill Street – Smith-Dorrien Street to Fullarton Road

Civil works schedule to commence within Hill Street in May 2024 and conclude in August 2024 include the following: -

- Installation of new underground stormwater infrastructure from Waverley Street to Smith-Dorrien Street,
- Replacement upright barrier kerb and water-table on both sides of the entire length of Hill Street,
- Replacement road pavement for the entire length of Hill Street,

- Installation of tree inlets in association with leaky wells within the nature strip on both sides of Hill Street,
- Installation of new Chinese Pistachio street trees in specific allocated locations,
- Installation of new water sensitive urban design traffic control protuberances,
- Installation of traffic control line marking including designated bicycle lanes.

Further updates on the progress of civil construction can be viewed at the Your Say project page at yoursay.mitchamcouncil.sa.gov.au/smith-dorrien-upgrade or by scanning the QR code below.



Should you have any civil construction issues please discuss with Beltrame Civil Project Manager – Regan Moyne – 0484 188 943 or alternatively with Council Project & Development Engineer – Mark Swanbury – 8372 8137.

Yours faithfully

A handwritten signature in black ink, appearing to read 'M. R. Swanbury', with a stylized flourish at the end.

Mark Swanbury
Project & Development Engineer